

# KINGSTON ASH RECOVERY PROJECT

## DIKE C WEEKLY REPORT

April 18-24, 2011

### DIKE REINFORCEMENT

- The buttress construction did not take place due to weather.
- The crew made preparations to begin construction in Segment B.
- Crews worked on riprap placement along completed sections.
- The buttress remains approximately 83% complete.
- The bridge removal contractor was on site and began cutting the decking.
- Continued to work on obtaining approval from the EPA for the remaining portion of Segment B Part 1.
- Comments submitted on the design package for Segment B Part 2 and for design for the siphon and diffuser work.



Prepared by:  
Mary McDermott

Issue (Date/Time)  
04/25/2011 1:29:54 PM