
Daily Removal East of Dike 2
03/23/09 through 09/27/09
Cubic Yards
Pre-Order (Pilot Study) Period
Daily Work Day Avg. 2,596 cys
Post-Order Period
Goal: 15,000 cys/day Total Removal
Daily Work Day Avg. 7,252 cys
New Dredge Contractor Period
Daily Work Day Avg. 13,971 cys
Dredging +/- 10%
Excavation
Daily Total Removal
Rain Event
Weekly Avg.
Emory Dredge Start up
Clyde Dredge Start up
Emory Repairs
Luzon Dredge Start up
Clyde & Luzon Repairs
May Flood Event
Emory Repairs (thru 5/15)
Luzon Repairs
Memorial Day Weekend
Luzon Repairs
Emory Repairs
Excavation Begins
TVA Dredge Start up
Emory Repairs
Limited # of Trucks
TVA Dredge Repairs
July 4th Weekend
TVA Dredge Repairs
Last Day for Small Dredges
Rim Ditch Stabilization (thru 8/7)
Initial Day of 14" Dredge
Initial Day of 20" Dredge
20" Cutterhead Pump Broke
20" Drive Shaft Pump Broke
20" Spud and Wire Line Broke
20" Coolant System Broke
Labor Day Weekend
20" Coolant System Broke
Thru 9/21